

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20216461  
Address: 3132 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Ryan Heckman	Partial	Friday, April 14, 2023

Informational:

1 Misc

4-13-23 RH. Part of exterior sidewalk from bottom of hill going to the storm inlet on the road was inspected. Sidewalk was formed up and aggregate was placed and compacted. Approved to pour. Another inspection scheduled for 11:30am.

4-14-23 RH. Contractor is putting in rest of sidewalk finishing the public sidewalk going into the sidewalk around the parking lot. Forms were all placed and rock was placed and compacted.

**Comments:**