

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20225294  
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                     | Inspector: | Outcome: | Date:                  |
|---------------------------------|------------|----------|------------------------|
| <b>Water Service Inspection</b> | Adam Nacke | Partial  | Friday, April 14, 2023 |

Informational:  
1      Misc      3-7-23 DP. Crew is potholing the water main today and has the 2" service tap scheduled for next week  
4-13-23 NS Crew still has not proceeded with water line. They are waiting for there engineers and CIP project manager to get them design of the new water main.

**Comments:**