

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20222785  
Address: 1220 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	John Jackson	Partial	Friday, April 14, 2023

Informational:  
1            Misc            04/14/23 Friday JMJ ( Central Plumbing Const. & BC Hardscape )  
Work slowed down on site for Central Plumbing the did some install of the fire line and clean-out for building #2. Today they did begin the install the backflow preventer #2.

BC Hardscape was not working on the retaining wall today or yesterday, but were there the first three days of the week.

**Comments:**