

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222785
Address: 1220 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Monday, April 17, 2023

Informational:

1 Misc

02/17/23 Friday JMJ (Central Plumbing - Brain Crew)
Contractor installed approximately 60' of 8" fire line on Wednesday with a 90 and a 8"X6" tee. Contractor expects to install 300' of 8" fire line today.

03/13/23 Monday JMJ (Central Plumbing - Brain Crew)
have restarted installation of water, fire line for building #2.
120' of 8" PVC water was installed on the Northside of building as-per project plans.

03/15/23 Wednesday JMJ (Central Plumbing-Brain Crew)
Contractor finished installation of 8" fire line on the Northside of building 03/14/23.
Today contractor will be installing 8" fire line along the Eastside going South.

04/04/23 Tuesday JMJ (Central Plumbing - Steve Crew)
Contractor continued fire line to the South of building #2. Contractor had installed approximately 80' of 8" main around 12:30PM.

04/10/23 Monday JMJ (Central Plumbing - Steve Crew)
Contractor continue to install fire for building #2 progress has been slow do to the rock terrain. Contractor has installed water line as per plan, back vault will be set at some time soon.

04/17/23 Monday JMJ (Central Plumbing- Steve Crew)

Contractor continued to install 4" domestic water main for building #2 contractor plans to pour backing blocks for main. (Water Department Supervisor Brent and Development Service Supervisor Steve Robbins were at site to see why taps were not need for the buildings a 12"X4" was installed for domestic and irrigation lines and the lines will reduce down to 2" which will not require taps. Contractor will be permitted to set saddle and meter pit for building #2.)

Comments: