

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216461
Address: 3132 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Ryan Heckman	Partial	Tuesday, April 18, 2023

Informational:

1	Misc	11-1-22 RH. Grading started on the parking lot on job site. Contractor was cutting to grade.
		11-3-22 RH. Grading is continuing on parking lot.
		11-7-22 RH. Grading is done on parking lot now waiting on Geogrid and aggregate to be placed.
		4-18-23 RH. Fill is being placed around all the curbs that were poured last week.

Comments: