

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20220917  
Address: 3533 SE CORBIN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Kyle Beard	Failed	Tuesday, April 18, 2023

Corrective Action Required:

1 Miscellaneous  
Correction

- need fire blocking in the chase ceiling in the garage
- fire blocking in the cavity A/C wall by garage entry bathroom is broken and missing
- fire block 1/2 bathroom wall off the garage in fur down
- fire block kitchen wall/duct chase at the end of the fur down
- master bathroom vanity by 2 inch PVC vent pipe needs to be strapped at the top plate
- metal conduit for sump pump needs a plastic bushing on top at electrical wire

**Comments:**