

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220956

Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Nick Scott	Partial	Tuesday, April 18, 2023

Informational:

1	Misc	1-11-23 DP crew is forming up some curb 4-18-23 NS Site visited to do a proof roll one spot failed but they are digging it out and putting new rock and compacting the rock I will go out tomorrow and check again before they pour more curb.
---	------	---

Comments: