

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20225403
Address: 1025 SW REDBUCK CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Shawn Hoffman	Failed	Wednesday, April 19, 2023

Informational:

1 Misc

PORTAL FRAME PASSED 2/7/23

Corrective Action Required:

2 Misc

- Fb penetrations top plate garage door wall
- Have engineers address 2 piece ridge over garage
- Provide collar ties in garage
- Two anchor bolts and in middle third of plate at sill garage near entry short return wall
- Project SEC cable in master closet
- Provide (2) missing steel columns under I-beam in basement
- Provide joist hangers on joist to LVL connections at deck roof.

Ok to spray foam upstairs

Comments: