

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220586
Address: 908 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Failed	Monday, April 24, 2023

Informational:

1 Misc

Hard lids at vestibule ok to cover
Soffit at vestibule ok to cover
Exterior soffits ok

4/24/23 - Not Ready, list is incomplete and subject to change
-Remove all border tiles for inspection
-Secure all mc within 12" of boxes
-Secure all wires off of grid
-Complete all electrical

Comments: