

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220956  
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Nick Scott	Partial	Monday, April 24, 2023

Informational:

1	Misc	1-11-23 DP crew is forming up some curb 4-18-23 NS Site visited to do a proof roll one spot failed but they are digging it out and putting new rock and compacting the rock I will go out tomorrow and check again before they pour more curb. 4-19-23 NS Site visited this morning and the north side sub grade is compacted and passed proof roll they started to pour curb. I will come back once curb is done and check again. 4-21-23 NS Site Visited to do a proof roll for the east side of the building is Compacted and and it passed. 4-24-23 NS BR Site visited and on the east side of the building they are pouring the concrete pad and curb. On Wednesday they will do a proof roll of the south side of the building.
---	------	---

**Comments:**