

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225393
Address: 801 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ryan Heckman	Partial	Wednesday, April 26, 2023

Informational:
1 Misc

2-2-23 PS Made site visit to discuss project status with contractor. Contractor expected to have meeting with subs tomorrow to discuss timeline to begin work on water, sewer and storm within the month. Building footings expected to begin on 2-20-23.

2-6-23 RH. No work being done on site today for development.

2-15-23 PS No work being performed on site

2-17-23 RH. No work for development on site.

2-28-23 RH. Fire house is having footings being dug out today. No work for development today.

3-2-23 RH. No work being completed on site today for development.

3-7-23 RH. No work for development today.

3-9-23 RH. No work for development today due to rain.

3-15-23 RH. Spoke with contractor about water tie in and fire line eventual

tye in.

3-21-23 RH. No work being completed for development due to rain.

3-24-23 RH. No work for development today.

3-27-23 RH. No work for development today.

3-30-23 RH. No work being completed for development in the AM.

4-3-23 RH. No work for development in the AM.

4-10-23 RH. No work for development in the AM.

4-11-23 RH. No work for development in the AM.

4-12-23 RH. No work for development in the AM.

4-19-23 RH. No work for development in the AM.

4-21-23 RH. Masons are on site working on the building. No work for development in the AM.

4-24-23 RH. No work for development in the AM.

4-25-23 RH. No work for development in the AM.

4-26-23 RH. No work for development in the AM.

Comments: