

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20223368  
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Curb - Proof Roll</b>	Nick Scott	Partial	Wednesday, April 26, 2023

Informational:

1 Misc

4-25-23 NS Shane called me to schedule a proof roll for tomorrow at 8am.  
4-26-23 NS Site visited to do a proof roll of the curb and the front parking lot passed but the back ally on the north end of the building needs rock and needs the water at the very end to be drained. I told them they can pour the front parking lot curb but will need another proof roll on the back of the ally. The driver did not have a ticket. The guy who is in charge of the curbs will send me a picture of the ticket. The 3rd party inspector Tyler is going to send me his report as well.

**Comments:**