

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20223031  
Address: 362 NW PATCH CT, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Partial	Wednesday, April 26, 2023

Informational:

1 Misc

4-19-23 DP. Sidewalk was formed, aggregate was compacted, cross slopes were in ADA compliance but conditions can change. Approved to pour

4-26-23 DP. Sidewalk was poured, cross slopes are in compliance. Forms have not been removed. Will come back to pass sidewalk once forms are removed.

**Comments:**