

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223368
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Nick Scott	Partial	Thursday, April 27, 2023

Informational:

1	Misc	4-12-23 NS, DP Subgrade proof roll passed 4-14-23 NS Site visited and it appears that rock has been put down for a proof roll. I will wait until the forman contacts me for a proof roll. 4-21-23 NS Site visited and it appears that they are setting up to pour curb they will need to do a proof roll for curb. 4-27-23 NS Site visited and curb is being put in today.
---	------	---

Comments: