

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220580
Address: 3128 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ryan Heckman	Partial	Monday, May 01, 2023

Informational:

1 Misc

4-18-23 RH. Sidewalk was formed up on the right side of house and aggregate was placed and compacted. Approved to pour.

4-25-23 RH. Sidewalk that was poured passed LS and ADA inspection.

5-1-23 RH. Rest of sidewalk was formed up and aggregate was placed and compacted. Approved to pour.

Comments: