

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230813
Address: 3511 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ryan Heckman	Partial	Wednesday, May 03, 2023

Informational:

1	Misc	3-30-23 PS Construction pre con meeting took place this morning. Contractor estimates site work to begin 4-17
		4-18-23 RH. Contractor has put in the construcion entrance. Contractor is on site and is digging some boreholes to check soil conditions.
		4-19-23 RH. Contractor is diggin out the building pad today.
		4-21-23 RH. No work on site for development in the AM.
		4-24-23 RH. Contractor is placing screenings down for building pad. No work for development in the AM. Contractor continued to work on the building pad in the PM.
		4-25-23 RH. Contractor continues to place lime screenings for the building pad. No work for development in the AM.
		4-26-23 RH. Contractor is not doing any work on site in the AM.
		4-27-23 RH. Contractor is starting to tie rebar for footings. No work for development.

4-28-23 RH. Contractor continues to work on footings for the building. No work for development.

5-1-23 RH. Contractor inspected conduit for the electrical going under the future parking lot of entrance to job site. Conduit was 36" deep and all glued together.

5-2-23 RH. Contractor continues to dig trenches for underground electric. No work for development.

5-3-23 RH. Contractor is planning to place geogrid later today.

Comments: