

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220570

Address: 1100 NW MAIN ST, Unit:FP, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Thursday, May 04, 2023

Informational:

1 Misc

04/19/23 Wednesday JMJ (Central Plumbing - Steve)

Contractor installed saddle and meter box for irrigation line. (Meter will be installed at a later date).

Meter is connected to the 12"X4" tee with a coupling to 4" valve to a coupling, reduce plate 4'X2"

and 2" poly water running to the irrigation meter box. (Contractor has already install domestic water saddle, meter, 2" blue poly water, reducers and 4" valve, 12"X4 tee at an earlier date, meter will be installed at a later date for Bldg #1).

05/02/23 Tuesday JMJ (Central Plumbing - Steve)

Contractor continued the installation of 8" blue poly PVC fire line 05/01/23 on building #1. Starting at the NW side of building traveling South on the West side. Contractor finished install of 8" fire line on the SE side of building. Approximately 800' of 8" PVC was installed from Monday until today. contractor plans to pour backblocks tomorrow. Fire line was installed as per project plans.

05/04/23 Thursday JMJ (Central Plumbing - Steve)

Contractor on 05/03/23 installed 60' of 8" fire line and and backing blocks for all bends and fire hydrants that installed this week. Excavation was backfilled.

Comments: