

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Devon Perry	Partial	Thursday, May 04, 2023

Informational:

1 Misc

No utility work or grading taking place. 7/5/22 ES

No utility work or grading taking place. 7/6/22 ES

No utility work or grading taking place. 7/7/22 ES

No utility work or grading taking place. 7/8/22 ES

No utility work or grading taking place. 7/11/22 ES

No utility work on grading taking place. 7/12/22 ES

No utility work or grading taking place. 7/14/22 ES

No utility work or grading taking place. 7/15/22 ES

Informational:

2 Misc

No utility work or grading taking place. Sheepsfoot was picked up today, no equipment left on site. 7/18/22 ES

No utility work or grading taking place. 7/19/22 ES

No utility work or grading taking place. Had sewer pipe/materials delivered.

8/1/22 ES

No utility work being done. Schlagel was onsite setting gps points. 8/2/22 ES

No utility work being done. 8/3/22 ES

No work being done. 8/4/22 ES

Bair Excavating on site pot holing to determine requirements for sanitary install. 8/8/22 ES

No work being done due to rain. 8/16/22 ES

No grading or site work being performed on 5th plat, all work contained within off site sanitary area. 8/25/22 ES

9-23-22 RH. No work done on site today due to rain.

Bair was onsite working on water line in am. No work in pm. 10/24/22

No work being done on site. 10/25/22 ES

12-27-22 RH. No work being completed on site today.

3-9-23 RH. No work for development today due to rain.

3-24-23 RH. No work for development today.

3-24-23 RH. No work for development today.

4-10-23 RH. No work for development in the AM.

4-12-23 RH. No Work for developmnt in the AM.

Informational:

3

Misc

5-2-23 DP Crew is continuing to compacted and get ready the ally way for a proof roll tomorrow.

5-4-23 DP. Crew is forming Ally way for concrete.

Comments: