## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20220956

Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Pavement-Curb Construction Nick Scott Partial Friday, May 05, 2023

## Informational:

1 Misc

1-11-23 DP crew is forming up some curb

4-18-23 NS Site visited to do a proof roll one spot failed but they are digging it out and putting new rock and compacting the rock I will go out tomorrow and check again before they pour more curb.

4-19-23 NS Site visited this morning and the north side sub grade is compacted and passed proof roll they started to pour curb. I will come back once curb is done and check again.

4-21-23 NS Site Visited to do a proof roll for the east side of the building is Compacted and it passed.

4-24-23 NS BR Site visited and on the east side of the building they are pouring the concrete pad and curb. On Wednesday they will do a proof roll of the south side of the building.

4-26-23 NS yesterday they did a proof roll of the south side and the first one failed. but they re dug out the rock and put new type 5 in and I went back for a second proof roll at 4pm and it passed the dump truck did not have a ticket but I had them fill it full. I will get a concrete ticket.

5-5-23 NS Site visited and the crew is doing the dirt work for the private drive. Daniel asked yesterday for a proof roll and I contacted Steve Robbins and he said since they are not putting down Geo Grid that they will not need a proof roll until they put rock down. I told Daniel to get a compaction test of 95% of the standards Proctor. I will wait until the test is done and upload the document that has been sent to me.

**Comments:**