

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201867
Address: 504 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Steve Robbins	Passed	Tuesday, May 09, 2023

Informational:

1 Misc

1-28-21 9:50AM The driveway approach was not built to the Design and Construction Manual. This is a fail and will need to be replaced. It appears that there will be a drain issue without a drain pipe as well.

2-1-21 10:32am The forms are set and the aggregate is compacted. They have two drain pipes running through. They need to stay ADA compliant through the driveway for the sidewalk.

Informational:

2 Misc

The driveway has been poured and has passed.

Comments: