

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20201867  
Address: 504 NW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Steve Robbins	Passed	Tuesday, May 09, 2023

Informational:

1 Misc

1-28-21 9:50AM The driveway approach was not built to the Design and Construction Manual. This is a fail and will need to be replaced. It appears that there will be a drain issue without a drain pipe as well.

2-1-21 10:32am The forms are set and the aggregate is compacted. They have two drain pipes running through. They need to stay ADA compliant through the driveway for the sidewalk.

Informational:

2 Misc

The driveway has been poured and has passed.

**Comments:**