

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220570

Address: 1100 NW MAIN ST, Unit:FP, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Wednesday, May 10, 2023

Informational:

1 Misc

01/05/23 Thursday JMJ ( Central Plumbing )  
Contractor installed Structure D1 & C1 today see PRSUBD20220125 for information about Private storm mistakenly place there. Inspector will transfer information at a later date to this permit.

01/06/23 Friday JMJ ( Central Plumbing )  
Contractor completed the connection of the newly installed C1 to the 36" HDPE corrugated "C" storm line that was installed a few month earlier. Contractor poured collars and invert for storm structures D1 & C1

01/09/23 Monday JMJ ( Central Plumbing-Steve )  
Contractor began the installation of roof drains on Line D on the Northwest side of building #1. As per project plans.

01/10/23 Tuesday JMJ ( Central Plumbing-Steve )  
Contractor schedule to pour inverts D1 & D2, contractor plans to install underground roof drains. On the Northwest side of building.

02/24/23 Friday JMJ ( Central Plumbing - Steve & Brain Crews )  
Contractor has been breaking rock off and on for the pass two week at the entrance and exit.

Rip-Rap was installed at the exit side of public storm line.

03/20/23 Monday JMJ ( Central Plumbing - Steve )

Contractor installed two nyloplastic inlet drains on the Southeast side of building #1 as-per plan.

05/05/23 Friday JMJ ( Central Plumbing - Steve )

Contractor installed 100' of 15" HDPE storm pipe from previously installed F-3 storm box to F-4 storm box, that was installed today. Approximately 107' of 15" HDPE storm pipe from F-4 storm box to F-5 storm box. Collars and inverts will be poured next week.

05/09/23 Tuesday JMJ ( Central Plumbing - Steve )

Contractor approximately 22' of 36" HDPE storm pipe to B-2 & 60' out of B-2 on the NWside today.

Contractor poured collars and inverts on F-4 & F-5 and collar on F-3,SWside of project.

05/10/23 Wednesday JMJ ( Central Plumbing - Steve )

Contractor finished installing approximately 40' of 36" HDPE corrugated storm pipe to storm inlet

B-3. 107' of 15" HDPE corrugated storm pipe from inlet B-3 to B-4 and 60' out of B-4.

**Comments:**