

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20223170  
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	John Jackson	Partial	Wednesday, May 10, 2023

Informational:

1	Misc	05/05/23 Friday JMJ ( Bradley Construction / Bill Bushey Concrete Construction ) Contractor poured the curbs on the Eastside of project. 05/08/23 Monday JMJ ( Bradley Construction/ Bill Bushey Concrete Construction ) Contractor began pouring curbs today @3:00PM on the SW end of project parking lot end at the SE side of parking lot. Concrete mix was 4K KCMMB. 05/10/23 Wednesday JMJ ( Bradley Construction / Bill Bushey Concrete Construction ) Contractor connected the curbs on the South and East side by pouring concrete curb @ the SE corner of project parking lot. Also, curbs opening was included for private sidewalk to connect public sidewalk at the SE corner. Contractor began the inner South curbs and curb island starting at the East side moving West on project.
---	------	---

Comments: