

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225614
Address: 4101 NE PORT DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Nick Scott	Partial	Thursday, May 18, 2023

Informational:

1 Misc

5-18-23 NS site visited and today they are boring under port road to put in a new water main. They are assembling the water line and they would like to do a water tie in on Tuesday at 9am. There will be no one effected in this shut down. They did hit a French drain system but they will be putting this back together. They are hitting a lot of rock. what they would like to do is put he water line all the way up to where they think they will attach the water to the building but they are going to do the test from where the valve and meter pit will be.

Comments: