

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20230813  
Address: 3511 SW MARKET ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:       | Inspector:   | Outcome: | Date:                |
|-------------------|--------------|----------|----------------------|
| <b>Site Visit</b> | Ryan Heckman | Partial  | Monday, May 22, 2023 |

Informational:

1      Misc

3-30-23 PS Construction pre con meeting took place this morning. Contractor estimates site work to begin 4-17

4-18-23 RH. Contractor has put in the construcion entrance. Contractor is on site and is digging some boreholes to check soil conditions.

4-19-23 RH. Contractor is diggin out the building pad today.

4-21-23 RH. No work on site for development in the AM.

4-24-23 RH. Contractor is placing screenings down for building pad. No work for development in the AM. Contractor continued to work on the building pad in the PM.

4-25-23 RH. Contractor continues to place lime screenings for the building pad. No work for development in the AM.

4-26-23 RH. Contractor is not doing any work on site in the AM.

4-27-23 RH. Contractor is starting to tie rebar for footings. No work for development.

4-28-23 RH. Contractor continues to work on footings for the building. No work for development.

5-1-23 RH. Contractor inspected conduit for the electrical going under the future parking lot of entrance to job site. Conduit was 36" deep and all glued together.

5-2-23 RH. Contractor continues to dig trenches for underground electric. No work for development.

5-3-23 RH. Contractor is planning to place geogrid later today.

5-15-23 RH. No work for development in the AM.

5-17-23 RH. Contractor is pouring the building pad today. No work for development in the AM.

5-18-23 RH. Contractor poured the building yesterday. No work on site for development in the AM.

5-19-23 RH. No work on site for development in the AM.

5-22-23 RH. Fill is being moved on site to continue grading for future parking lot.

**Comments:**