

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20223031
Address: 362 NW PATCH CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Passed	Tuesday, May 23, 2023

Informational:

1	Misc	4-19-23 DP. Driveway was formed, aggregate compacted, told to maintain 2% ADA compliance throughout driveway. Approved to pour
		4-26-23 DP. Driveway was poured, cross slopes in compliance. Forms have not been removed. Will come back and pass once forms have been removed.
		5-23-23 DP Forms have been removed. passed

Comments: