

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224091

Address: 540 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064
520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Nick Scott	Partial	Tuesday, May 23, 2023

Informational:

1 Misc

5-23-23 NS Site visited I told the contractor a couple weeks ago to get a third party tester to do a compaction test. Jeff from kissic wanted me to do a proof roll and I told him I will come out and look at it and tell him what failed and they had some places that failed and they will dig up the dirt and put more gravel down. Once they put the gravel down I will do a proof roll.

Comments: