

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20222136  
Address: 520 NE TOWN CENTRE DR, Unit:B, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Khanh Nguyen	Failed	Tuesday, May 23, 2023

Corrective Action Required:

1 Misc

Check all buildings:

- Secure MC cable within 12" of enclosures
- Address endwall corner framing not per plan. Add support for girder
- Support receptacle yoke at storage space 96

**\*\*Other issues that need to be resolved:**

- Light pole piers inspection and underground electrical inspection not performed

**Comments:**