

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225614
Address: 4101 NE PORT DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Nick Scott	Partial	Wednesday, May 24, 2023

Informational:

1	Misc	4-23-22 NS Site visited they tied into the water main. They put a valve and a kicker I asked them to put more kickers since there is 2 90 degree bends and when I walked up while they where filling in the hole I did not see them. 4-24-23 NS Site visited I asked the Forman if he had put those kickers in that I asked and he said yes. I asked if he had pictures and he said no and will be re-digging up the hole so I have verification.
---	------	--

Comments: