

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230813
Address: 3511 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Ryan Heckman	Partial	Wednesday, May 24, 2023

Informational:

1	Misc	5-10-23 RH. Copper line was ran from under the footing and out to the future parking lot. Copper line will eventually be ran to the meter and then too the main.
		5-23-23 RH. Contractor exposed water main and started to set up for water line connection tonight at midnight.
		5-24-23 RH. Water main was tied into for fire line. Thrust block will be poured tomorrow morning so dry blocks were used to hold the main.

Comments: