

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20230813  
Address: 3511 SW MARKET ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	Ryan Heckman	Partial	Thursday, May 25, 2023

Informational:

1      Misc

5-10-23 RH. Copper line was ran from under the footing and out to the future parking lot. Copper line will eventually be ran to the meter and then too the main.

5-23-23 RH. Contractor exposed water main and started to set up for water line connection tonight at midnight.

5-24-23 RH. Water main was tied into for fire line. Thrust block will be poured tomorrow morning so dry blocks were used to hold the main.

5-25-23 RH. Thrust block was poured for water main where connection was made. Contractor is now digging rest of water line towards the building and new fire hydrant.

**Comments:**