CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20222472Address:2103 SW HARVEST MOON LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	on:	Inspector:	Outcome:	Date:
Driveway	y Inspection	Ryan Heckman	Passed	Tuesday, May 30, 2023
Informational:				
1	Misc	5-22-23 RH. Contractor has driveway formed up to wide and subgrade is not appropriate to pour on due to oversaturation. Contractor wants to fix issues and reinspect in 30 minutes. Contractor dug out the oversatured material and added rock. Driveway was made 36' at curb which was approved. Approved to pour.		
		6-30-23 RH. Driveway meets LS specification.		

Comments: