

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Friday, June 02, 2023

Informational:

1	Misc	<p>05/26/23 Friday JMJ ( Site Rite - Derek ) Contractor has installed storm box and approximately 80' of 60" HDPE corrugated storm pipe. Contractor is continuing installation of storm pipe today. Contractor tie-in to the existing storm line approximately 100' was laid.</p> <p>06/01/23 Thursday JMJ ( Site Rite - Derek ) Contractor worked on pumping water out of excavated trenches yesterday and today restarted excavating to continue installation of 60" HDPE corrugated storm pipe.</p> <p>06/02/23 Friday JMJ ( Site Rite - Derek ) Contractor installed one stick of 60" HDPE corrugated storm pipe and the collar was poured on the pipes around the newly installed storm box (in-flow &amp; out-flow).</p>
---	------	--

**Comments:**