

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220956
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	Khanh Nguyen	Failed	Tuesday, June 06, 2023

Corrective Action Required:

1	Misc	-Approval required from Planning and Field Service Engineering -Underground electrical to light pole piers and the light pole piers themselves were never inspected by the city. Submit letter of approval from the engineer of record -Secure MC raceways within 12" of boxes. Check buildings A-D -Support loose receptacle yoke in storage unit 96
---	------	--

Corrective Action Required:

2	Misc	Address previous items from 5/26/23.
---	------	--------------------------------------

TCO will not be issued until items have been discussed or addressed.

Comments: