

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20224901  
Address: 2602 SW TRACKER LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Bobby Richest	Partial	Thursday, June 08, 2023

Informational:

1	Misc	5-2-23 RH. Sidewalk is formed up on the left side of the driveway and aggregate is placed and compacted. Approved to pour.
		5-3-23 RH. Rest of sidewalk is formed up and aggregate is placed and compacted. Approved to pour.
		5-10-23 RH. Prints were found on some sidewalk panels and will need replaced.
		6-8-23 BR Frame is installed and compacted ready for concrete on panels that needed to replace

**Comments:**