

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20225302  
Address: 2600 SW WARD RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sewer Service Inspection</b>	Bobby Richest	Partial	Thursday, June 15, 2023

Informational:

1 Misc

12-20-22 RH. Sanitary Sewer started being installed at station 2+53. Contractor ran into shale so will have to break it out to continue to install pipe. Contractor is also going to be bringing in fill to cover pipe after aggregate is added for bedding and around pipe.

12-21-22 RH. Sanitary Line was ran to the MH 510 before the turn. Work will continue later when building starts.

6-8-23 BR Sewer main has started installing phase 2 45 ft of pipe was laid.

6-14-23 BR Sewer main had 1st and 2nd clean out installed. Sewer main is instaled and ready for aggregate to be installed and then concreted.

**Comments:**