



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20110993, Building Permit - Commercial  
Address: 300 NE M 291 HWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Wednesday, June 15, 2011

Corrective Action Required  
1 MISC

INSTALLATION OF HVAC FLEXIBLE DUCT CONNECTORS NOT SEALED AT FITTINGS PER SMACNA, ADC, NOR MANUFACTURER'S INSTRUCTIONS. CLAMPS & TAPING MUST BE PER INSTRUCTIONS. NON-METALLIC CLAMPS OK ONLY WITH BEADED FITTINGS. SEE INSTRUCTION SHEET IN EACH BOX OF MATERIAL.

**Comments: OK TO COVER WHEN READY ACT CEILING EXCEPT AT HVAC FLEX CONNECTORS.**