

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20215636  
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Devon Perry	Partial	Friday, June 16, 2023

Informational:  
1 Misc

No site work being performed today. 9/27/22 ES

No site work being performed today. 9/28/22 ES

Tony's crew from Trinity Excavating on site working on private water line 3. 9/29/22 ES

Tony's crew working on private water line 3 permit #2022 4130. 9/30/22 ES

Excavation crew grading along parking area on Longview Blvd. 10/3/22 ES

Trinity working on private sanitary. 10/4/22 ES

Tony's crew worked on installing wye on existing public sanitary line. Installed lots 66 wye. 10/6/22 ES

Tony's crew worked on installing wyes on existing public sanitary line. Installed lots 67 and 69 wyes. 10/7/22 ES

No work being performed on 10/24 or 10/25 due to rain/mud. 10/25/22 ES

11-29-22 RH. Crew is just pumping water out of holes today due to the rain on

Saturday. Pipe will start being placed again tomorrow.

11-30-22 RH. Contractor continues to try and clean out around structures and pump water out before laying more pipe.

12-21-22 RH. No work on site today.

12-27-22 RH. No work being completed on site in AM.

3-9-23 RH. No work for development due to rain.

3-21-23 RH. No work being completed for development due to rain.

3-30-23 RH. Now work being completed for development in the AM.

6-12-23 DP. No work for development

6-16-23 DP. Crew came back today to replace riser rings on manholes that were cracked. In preparation for asphalt to come next week. They also lowered and straightened valve risers for same reason. Crew is also going through all manholes and cleaning out mastic, etc in preparation for waters camera inspection.

**Comments:**