

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20231064  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Sediment Control (ESC) Inspection</b>	Patrick Schonfeldt	Partial	Monday, June 19, 2023

Corrective Action Required:

1	Misc	4-10-23 PS Perimeter silt fence installed per plans. Add silt fence barrier at outlet for basin as shown on plans and add additional gravel at construction entrance
		4-12-23 PS Contractor has added additional gravel at construction entrance and silt fence at basin outlet. Erosion control within compliance at inspection
		4-20-23 PS Erosion control acceptable at time of inspection
		4-28-23 PS Erosion control acceptable at time of inspection
		5-17-23 PS Stop work order issued. Basin being emptied from rains with pump into storm sewer system. Residents alerted to silt heavy waters in creek downstream. Issues explained to contractor on site who stopped pumps
		5-19-23 PS Contractor is not pumping or removing water that is in basin at this time. If moving to pump from basin at future Inspector will need to see that silt is not leaving site and entering storm system
		5-31-23 PS Erosion control acceptable at time of inspection

6-1-23 PS Erosion control acceptable at time of inspection

6-5-23 PS Erosion control acceptable at time of inspection

6-6-23 PS Erosion control acceptable at time of inspection

6-15-23 PS Erosion control acceptable at time of inspection

6-19-23 PS Erosion control acceptable at time of inspection

**Comments:**