

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215799
Address: 1509 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Patrick Schonfeldt	Failed	Tuesday, June 20, 2023

Informational:

1 Misc

2-21-23 RH. Talked to contractor about driveway.

3-30-23 RH. Curb was not removed for driveway and grading was not complete. Not ready for inspection.

3-31-23 RH. The upper entrance was approved to be poured before the approach.

4-4-23 PS Approach aggregate compacted, curb has been removed for approach with dowels added at existing highback curb. OK to pour approach

6-20-23 PS Sidewalk required on west (garage/driveway side) of lot per approved design and plot plan. Complete all sidewalks before final inspection of LS and ADA compliance.

Comments: