

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20226253  
Address: 3223 SW ENOCH ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Wednesday, June 21, 2023

Corrective Action Required:

1	Misc	No further inspections until erosion control in compliance
---	------	--

- panel splices for garage portal frame to be in the middle 24" of portal leg
- protect se cable in attic
- solid block panel splices in garage
- midway strap all dwv 2" in diameter or less in stud bays
- provide proper slope for dwv above master bath
- nail all exterior wall corners to code
- secure gas line at fireplace
- fire block fireplace to ceiling space
- strap top plate left of slider where less than 24" between splices
- provide missing truss hangers above bed 2 and bed2 bath
- address over notched exterior wall studs in basement
- fire block vertically to horizontally every 10' see rec room N wall
- fire block wall space at stairwell to furr down in rec room
- seal top plate penetration in bed 3 W wall
- seal wall space to ceiling space bed 4 closet
- fire block into furr down left of bed 4 entry
- provide proper bonding lug at ufer ground rod
- upload engineer letter for I-joist and truss repairs
- de rate SE cable in attic

**Comments:**