

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20224162
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb - Proof Roll	Devon Perry	Partial	Wednesday, June 21, 2023

Informational:

1 Misc

5-31-23 DP. Proof roll for curb was performed and passed with 20 tons in the truck. It will need to be redone since it rained so much last night.

6-6-23 DP. Crew is continuing to regrade for a proof roll after previous rain.

6-21-23 DP. Crew passed the proof roll with 20 ton certified load for curbs. They are planning on laying curb tomorrow.

Comments: