

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225302
Address: 2600 SW WARD RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	Bobby Richest	Passed	Friday, June 23, 2023

Informational:

1 Misc

12-20-22 RH. Sanitary Sewer started being installed at station 2+53. Contractor ran into shale so will have to break it out to continue to install pipe. Contractor is also going to be bringing in fill to cover pipe after aggregate is added for bedding and around pipe.

12-21-22 RH. Sanitary Line was ran to the MH 510 before the turn. Work will continue later when building starts.

6-8-23 BR Sewer main has started installing phase 2 45 ft of pipe was laid.

6-14-23 BR Sewer main had 1st and 2nd clean out installed. Sewer main is installed and ready for aggregate to be installed and then concreted.

6-23-23 BR Sewer main is installed and working order.

Comments: