

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20225640  
Address: 401 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Robb Popp	Failed	Thursday, June 22, 2023

Corrective Action Required:

1	Misc	Exterior footing only: -Remove all loose dirt -Provide min 3" rebar clearance from soil -Provide bottom rebars at PVC sewer stub out at north side of building -Complete pilaster reinforcement -Have approved plans on site -Provide UFER grounding conductor -Remove all water from bottom of footing  Interior footing not done yet
---	------	---

Comments: