CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20221459Address:3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Camera Test	Devon Perry	Partial	Friday, June 23, 2023
Informational:			
1 Misc	6-21-23 DP. Water department is working on their sewer camera inspection. Expecting results tomorrow.		
	6-23-23 DP. Camera test had problem areas that need attention. Bair was already on site this morning fixing issues of Mastic in Manholes, grouting the cracked riser ring and squaring up steps in manholes. They will be fixing the required sags in the pipe. Ryan and I met the developer, Russel along with Lafe from Bair on site this morning to discuss different scenarios. Crew has dropped off sewer pipe on site in preparation for fixing required issues and i'll update plan of action once all scenario's are ironed out.		

Comments: