

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Friday, June 23, 2023

Informational:

1 Misc

6-20-23 DP. Crew has rocked the 520' of public sidewalk and preparation to pour the sidewalk today. Cross slopes were in compliance, but conditions can change. Approved to pour.

6-21-23 DP. Crew is on site still working on completing necessary sidewalk around 5th plat. They have poured all ADA ramps required except the two by Lumberman's Row where they are waiting for curb to be set first.

6-23-23 DP. Crew finished all of the public Sidewalk that they can, all ADA ramps are in except the single ramp by lumberman's row. All of the required sidewalk is in and passed other than where the grading guys are driving their equipment back and forth. They will finish that sidewalk once grading is done.

Comments: