

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20215636  
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:             | Inspector:  | Outcome: | Date:                  |
|-------------------------|-------------|----------|------------------------|
| <b>Pavement-Surface</b> | Devon Perry | Partial  | Tuesday, June 27, 2023 |

Informational:

1 Misc

6-21-23. Crew is laying down base asphalt today. They are using type 2 recycled and installing in two different lifts. The first lift is 3" and completed, they are working on their 2" lift now

6-21-23 DP. Crew finished both lifts of base today on the entire project except on SW Brummel. It was still too hot. They do have 1 lift down on SW Brummel. On Monday they are going to do the second Base Lift on SW Brummel and then they will begin with laying Surface on all of the roads, finishing with surface asphalt on SW Brummel.

The laid 1,084.09 tons of type 2-01 Base Asphalt today.

I am also having the concrete crew install temporary curbs at all of the Alley throats before laying surface asphalt.

6-26-23 Crew went back and finished laying the second base life on SW Brummel but did not surface anything. They finished Brummel with 200 tons of base totaling 1,284.09 tons of base asphalt for the project.

**Comments:**