

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220125

Address: 1231 NW MAIN ST, LEES SUMMIT, MO 640861100 NW MAIN ST, LEES SUMMIT, MO 640861220 NW
MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	John Jackson	Partial	Thursday, June 29, 2023

Informational:

1 Misc

06/29/23 Thursday JMJ (Thorne & Son Asphalt, Freedom Concrete)
Contractor began to lay type 5 recycled asphalt on public street (NE Main Street) . Contractor began working around 6:15AM inspector was not informed of the start time. Contractor installing a 3" to 4" first base lift for the entire length of public street. Third party testing Olsson is taking all the required test and samples so, far all density reading have been passing. Freedom is grading asphalt for curbs and storm throat to be installed after the first base lift is completed.

Comments: