

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Devon Perry	Partial	Thursday, June 29, 2023

Informational:

1 Misc

5-23-23 DP. Sample 1 was taken out of water line 1 today.

5-24-23 DP. Sample 2 line one was taken and Sample 1, water line 1 passed BacT testing

5-25-23 DP. Sample 2 water line one passed BacT testing today. This line is ready to make the final tie in.

6-29-23 DP. Sample 1 on water line 2 was taken today

Comments: