

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John Jackson	Partial	Thursday, June 29, 2023

Informational:

1 Misc

06/29/23 Thursday JMJ (Site Rite-James)

Contractor began to excavate existing storm box Southside of the newly proposed parking lot.

Contractor is cutting three holes in the existing storm box structure. Lines 200, 400 & 500 feed into exist storm box structure. Contractor projects that installation of pipe into existing pipe will begin tomorrow.

06/30/23 Friday JMJ (Site Rite-James)

Contractor installed approximately 184' of 24" HDPE storm pipe on line 400. Contractor backfilled excavation. See C502 private storm.

Comments: